

## **Inspection of works, 14-17 Moore St.**

**13 April 2017**

An inspection of the ongoing Essential Works being carried out at 14-17 Moore St. and as approved by the High Court, was undertaken on 13 April 2017.

The following were in attendance:

- The chief archaeologist, senior archaeologist and a senior architect from the Department of Arts, Heritage, Regional, Rural and Gaeltacht Affairs.
- The project conservation architect.
- The project manager.

The work on the roofs is complete and the scaffolding on the front façade has been reduced to hoarding level.

Work is continuing on the partition between nos 17A/18 which is proving to be a complex operation due to compliance with fire regulations.

The scaffolding on the back of the buildings will be gradually dropped as the weathering of the façade and the roofing of the annexe to no.16 is progressed.

Work on fitting the roller shutters and the erection of temporary fascias to the shopfronts will commence next week.

Work on dismantling the hoarding will commence on April 24<sup>th</sup> and as this proceeds, the pavement in front will be cleaned and made good.

The photographic recording of the project is ongoing.



Fire-proof partition between nos.17A/18 (Photo: P. Walsh)



View of shopfronts before roller shutters and temporary fascias are erected. (Photo: P. Walsh)



Buildings reappearing as the scaffolding is being reduced (Photo: P. Walsh)

*Ann Lynch*

Dr. Ann Lynch,

Acting Chief Archaeologist

National Monuments Service

13 April 2017