

Procurements valued in excess of €10m, whether new, in progress or completed in 2019

Project Details:

Year	2019
Parent Department	DTTAS
Name of Contracting Body	Sport Ireland
Name of Project/Description	National Indoor Arena Phase 2

Procurement Details:

Advertisement Date:	16th April 2014
Tender Advertised in:	OJEC
Awarded to:	Heron Buckingham Joint Venture
EU contract award notice date	
Contract Price Revised	€58,155,141 (ex VAT)

Progress:

Start Date:	23rd February 2015
Expected Date of Completion per Contract	14-Jun-19
Spend in Year Under Review (2019):	€1,705,525
Cumulative Spend to End-of-Year (2019)	€58,028,271 (ex VAT)
Projected final cost	€58,334,618 (ex Vat)
Value of Contract variations:	€179,477 (ex VAT)
Date of Completion:	Q2 2019 (completed)

Outputs:

Expected output on completion (e.g. X km of road, no. of units)	Completion of the National Indoor Arena Phase 1 & 2 (indoor athletics track, gymnastics and multi-sport centres with (Phase 2) covered synthetic pitches and facilities)
Output achieved to date (e.g. Y km of road, no. of units)	Completion of the National Indoor Arena Phase 1 (indoor athletics track, gymnastics and multi-sport centres)