




#### **Baylin Bog Trail**

- The Project: Create a 2.6km looped trail linking Baylin Village and the adjoining bog, which is part of Carn Park Bog SAC.
- Total estimated cost = €117,000
- Works Required:
- > surface restoration to the existing gravel bog road which is 1.13km long.
- construction of 285m of footpath linking the north end of the bog road to the existing footpaths in Baylin Village.
- Ancillary works removal of dumped domestic and farm waste to licenced waste facilities, erection of access styles at each end of bog road, and provision of information signs and seats.









# Objectives of project


- Contribute to the positive transition of the bog from turf cutting to leisure and educational use by enhancing the experience for visitors
- Enhance Health and well-being opportunities for social interaction and exercise in a convenient natural environment
- Protect and enhance environment and biodiversity
- Retain and raise awareness of the heritage of the area
- Contribute to economic activity in local and midlands region direct investments during development works and consequent attraction of visitors by creation of an additional facility close to existing trails






# **Project Partners**

- Local Community and other voluntary groups
- Landowners + People with Turbary Rights
- Westmeath County Council
- National Parks and Wildlife Service
- Coillte



## **Project Stages**


- Phase I:
  - Upgrading of existing gravel bog road, 1.13km in length
- Phase 2:
  - Construction of new footpath along public road to link to existing footpaths in Baylin Village, 285m in length



## **Current Stage**

#### PHASE 1 – Bog road upgrade, Under construction


- Contractor procured and works commenced on 10<sup>th</sup> November 2020.
- Works to clean and resurface bog road progressed to approximately 75% completion
- Fencing, drainage and removal of dumped materials 50%
- Preparation of a signage scheme is ongoing



### Current Stage (contd.)


#### PHASE 2 – Footpath link

- Design and Contract Documents Completed
- Requests for Tenders sent to 7 contractors
- Bulk fill material imported along edge of public road bog rampart




## **Expected Outcomes**

- Positive transition from peat harvesting and enhancement of residential amenity of the area
- Contribution to economic activity at local level, and as part of regional attractions
- Protection and awareness raising in relation to environment, Biodiversity and Heritage
- Positive impact on public health and well-being
- Maintain community support, and add momentum driven by positive local enhancement projects




#### Lessons Learned during project delivery

- High level of support from state and local agencies follow proper procedures
- High level of local support
- Have well developed objectives and plans
- Share management responsibilities across the group, e.g. sub-groups
- Maintain good community communication
- Maintain links to other local groups



### **Next Steps**

- Complete design and implementation of signage plan and development of seating/social areas
- Clean off and reconstruct stone culvert spandrel wall potential signature feature
- Development of signage and local enhancement along local road section
- Design and bring forward proposal for a link across bog to Carn Park trail and boardwalk
- Design and develop access to 9<sup>th</sup> century Baylin Cross
- Promotion in conjunction with other attractions in the region




# **Photographs**

Before works commenced – July 2020








#### Photographs contd.

Clearing and initial treatment of subsided areas - Nov & Dec 2020







#### Photographs contd.

Clause 804 material placed – December 2020







Photographs contd Fill along site of proposed footpath



Photographs contd. Removal of waste May 2021

#### **Baylin Development Association**

# Contact Details

Facebook link:

https://www.facebook.com/groups/246419360471112

Contact Person: Michael Connolly

Ph: 087 6174185

email: mikecon4848@gmail.com